

# Bramhall / Woodford / Poynton Site Activity - April 2017 to June 2017

**Structure: Woodford Road Bridge (B007)**

- On site fabrication of bridge steelwork and erection - April.
- Installation of falsework to cantilever deck April - May.
- Formwork, re-inforcement and concrete to North side diaphragm April - May.

**Earthworks**  
Bulk earthworks being undertaken in this zone March - April.

**Earthworks**  
Placement of

Plant crossing in operation as required.

**Structures: Retaining walls (R003 & R004)**

- Installation of struts (phase 1) - April.
- Installation of capping beams (phase 2) - April.
- Installation of struts (phase 2) - May.

**Utilities**  
Installation of gas mains. 2-Way lights in operation 3rd April - 7th April

**Roadworks**  
Divert traffic onto new slip roads - 25th April 2017.

**Structure: West Coast Mainline Bridge (B008)**

- Permanent fencing to be installed March - April.
- Waterproofing to joints - April.
- Installation of kerbing and ducting - April.
- Pour concrete to deck barrier April - May.

**Chester Road Main Compound**

**Roadworks**  
Lay ducting and chambers for street lighting and traffic signals March - April.

**Structure: Woodford Road Bridge - Bramhall (B010)**

- Install drainage, ducting, kerbs and surfacing.
- Switch traffic onto the bridge - April.

**Utilities**  
United Utilities relocation of pumping station kiosk April - May

**General Site Operations - April 2017 to June 2017**  
Upon completion of the slip roads (A555) and the Woodford Road Bridge (B010), traffic will be diverted on this route to leave adequate room for mainline earthworks which need to be undertaken under (B010). Utility diversions are also undergoing to complete tie-in works with traffic management in place, please leave ample time for journeys and follow management signs as appropriate.  
A temporary road is also in operation along Woodford Road, Poynton to maintain 2-way traffic during the construction of Woodford Road, Poynton Bridge (B007).

**Key -**

- Ecological →
- Utilities →
- Earthworks →
- Roadworks →
- Structures →
- Compounds →

**STOCKPORT**  
METROPOLITAN BOROUGH COUNCIL

**A6MARR Route - Sheet 3 of 4**

— A6MARR

GIS Task Ref: 4769\_3a  
Scale: 1:8000 @ A3  
© Crown copyright and database rights 2015  
Ordnance Survey 100019571

Date: 19/02/2015