







Key -

- Ecological → 
- Utilities → 
- Earthworks → 
- Roadworks → 
- Structures → 
- Compounds → 

General Site Operations - January 2018 to March 2018

Remaining drainage installation and concrete works are being applied below the bridge and to the retaining walls.
Upon completion of the drainage installation, kerbing will be installed and preparation for surfacing works will commence.
The permanent traffic lights are to be commissioned on Bridge 10, Woodford Road mid February.

Bramhall / Woodford / Poynton
Site Activity - January 2018 to March 2018

Roadworks

- Installation of narrow filter drainage and gully installation - February.
- Lay kerbing - March.
- Installation of slot drainage - March.

Structure: West Coast Mainline Bridge (B008)

- Revetment and finishing works January - February.

Roadworks

- Installation of remaining drainage works January - March.

Structures: Retaining walls (R003A & R004A)

- Construct concrete facing panels January - March.

Structure: Network C Attenuation Tank

- Waterproofing works - January.
- Backfill - January.
- Timber and palisade fencing works - February.
- Layby construction February - March.

Chester Road Main Compound

Roadworks

Permanent traffic lights to be commissioned mid February.



A6MARR Route - Sheet 3 of 4

— A6MARR

GIS Task Ref: 4769_3a
Scale: 1:8000 @ A3

Date: 19/02/2015

© Crown copyright and database rights 2015
Ordnance Survey 100019571