

**Heald Green / Handforth / Cheadle Hulme
Site Activity - July/ August 2018**

Roadworks

- Installation of safety fence - July.
- Ducting - July.
- Surfacing works - August.

Roadworks: A34 (West)

- Install street lighting July - August.
- Surfacing works - August.

Roadworks

Night shift work ongoing to complete construction of Stanley Road Roundabout and splitter islands - July.

Roadworks:

Drainage installation and finishing works July - August.

Roadworks:

Installation of safety fence, footpath construction and resurfacing works July - August.

A555 eastbound from Wilmslow Road to A34 will reopen from 3rd August.







Structure: TR1-11A Dairy House Lane Footbridge

Complete construction of footbridge across V-ditch - August.

Roadworks

A555 roundabout re-alignment works July - August.

Key -

- Ecological → 
- Utilities → 
- Earthworks → 
- Roadworks → 
- Structures → 
- Compounds → 

General Site Operations

Surfacing works and verge finishes taking place throughout this period. Upon completion of the central reservation works, finishing works on the roundabouts & splitter islands will take place.

STOCKPORT
METROPOLITAN BOROUGH COUNCIL

A6MARR Route - Sheet 2 of 4

— A6MARR

GIS Task Ref: 4769_2a
Scale: 1:8000 @ A3
Date: 19/02/2015

© Crown copyright and database rights 2015
Ordnance Survey 100019571