







Key -

- Ecological → 
- Utilities → 
- Earthworks → 
- Roadworks → 
- Structures → 
- Compounds → 

General Site Operations - January 2018 to March 2018
 Finishing works are on-going to the majority of structures in this sectional area. Construction of remaining central reservation works also ongoing with inclusion of installing concrete V-channel drainage followed by surfacing works on both carriageways.
 Works to Macclesfield Road and the entrance to the garden centre will require current traffic management to stay in place.

**Poynton / Hazel Grove
 Site Activity - January 2018 to March 2018**

Roadworks
 • Install permanent mainline and landscaping fencing *January - March.*

Roadworks
 Garden centre access works *January - February.*

Plant Crossing

Structure: A6 Bus Bridge (B001)
 • Wingwall and abutment facings

Roadworks
 Install Fencing *February - March.*

Structure: Old Mill Lane Accommodation Bridge (B003)
 • Finish south flywall - *January.*
 • Finish wingwalls *January - February.*
 • Commence structural drainage works *January - February.*
 • Stringcourse works *February - March.*
 • Waterproofing - *March.*

Roadworks
 • Installation of Rising main - *January.*
 • Lay kerbing - *January.*
 • Installation of CBGM - *March.*

Roadworks
 • Surfacing works *January - February.*
 • Drainage works *February - March.*

Structure: Mill Green accommodation Bridge (B006)
 • Concrete finishing works - *January.*

STOCKPORT
 METROPOLITAN BOROUGH COUNCIL

A6MARR Route - Sheet 4 of 4

— A6MARR

GIS Task Ref: 4769_4a
 Scale: 1:8000 @ A3
 Date: 19/02/2015

© Crown copyright and database rights 2015
 Ordnance Survey 100019571

